

Site Order Book

**Improvements to Roads, Drains and Other Developmental Works at
Shivamandira Road, Matru Layout, Shaada Nagar Judicial Layout and
Surrounding Area in Ward no 02,03,04 of Yelahanka Division under Amruth
Nagarothana Grants. (PACKAGE NO -05)**

19

M	T	W	T	F	S	S
Page No.:						YOLWA
Date:						

28-12-12

road marking for Asphalt Roads

2-01-23

Slab Pointing at 1st MAW
Rd and 4th A MAW Rd

Cobble stone at 6th cross Rd

03-01-23

cutting at 6th crs and 4th
crs Rd

Earthwork Excavation for Cobble
stone at 4th crs Rd

04-01-23

Earthwork Excavation for
Cobble stone at 6th crs Rd

05-01-23

— 11 —

Col
Age
work

06-01-23

Earthwork Excavation for Cobble
 stone at 4th Crs Rd
 Judicial layout

08-01-23

levelling for kerb and make
 kerb pointing in 4th Crs Rd

and PCC for Cobble stone at
 4th Crs Rd

09-01-23

debris removal & levelling

10-01-23

kerb at 4th Crs Rd and
 6th Crs Rd

and levelling for Slobs

QAL
 10/01

11-01-23

RCC Wall for drain at 4th Main
 Rd

12-01-23

make 1:2:4 (m15) concrete for
~~kerb~~ stone at 4th Crs Rd

~~13-01-23 to~~ 23-01-23

PCC for Cobble stone
 at 4th Crs Rd and 6th Crs Rd

24-01-23

~~start~~ open shoulder drain for
 lowering of Road.

25-01-23

PCC for cobble stone at 4th Crs
 Rd.

28-01-23

make (1:2:4) (MIS) concrete for
~~kerb~~ stone at 4th MS Rd

30-01-23

curing for kerb stone.

31-01-23

Earth work Excavation for RCC
 drain for Judicial layout 5th
 MAIN Rd

1-02-23

~~Exc~~ Earth work Excavation for
 RCC drain Judicial layout ~~4th~~
~~Cross Rd~~ 3rd MAIN Rd LHS,

and 1st MAIN LHS.

2-02-23

PCC for RCC drain at Judicial layout
 5th MAIN Rd.

3-02-23

PCC for RCC drain at Judicial layout
 3rd MAIN LHS and 1st MAIN LHS.

04-02-23

steel reinforcement at Judicial
 layout 5th MAIN, ~~and~~ 3rd MAIN
 and 1st MAIN Rd.

06-02-23

making Raft for at Judicial
 layout 5th MAIN, 3rd MAIN and 1st
 MAIN Rd.

07-02-23

making wall for at Judicial

PaLeng
 W-04

layat 5th MAIN, 18th MAIN ~~at~~
~~3rd MAIN Rd.~~

08-02-23

Wall at Judicial layat at
3rd MAIN Rd.

10-02-23

Curing for Wall at Judicial
layat.

14-02-23

Laying of Cobble Stone at 6th
Cross Rd.

15-02-23

→ 11 ←

16-02-23

Laying of Cobble stone at 6th Cross Rd.

20-02-23

Laying of Cobble Stone at 4th Cross.

21-02-23

Laying of Cobble Stone at 4th Cross.

23-02-23

Curing for Wall at Judicial
layat.

06-03-23

Slab for RCC drain at Judicial
layat. 5th MAIN Rd

07-03-23

slab for RCC drain at Judicial lay
3rd MAIN Rd

08-03-23

slab for RCC drain at Judicial layat

Real
work

09-03-23

kerb stone at tree guard for
judicial layout 6th cross Rd LHS

10-03-23

kerb stone at tree guard for
judicial layout 6th cross Rd RHS

13-03-23

kerb stone at tree guard for
judicial layout 4th cross Rd LHS

14-03-23

kerb stone at tree guard for Judicial
layout 4th cross Rd RHS

15-03-23

kerb painting at judicial layout
6th cross, 4th cross Rd,

90L
2004